

TSM CONSULTZ

Construction Change Order Packet

Synthetic project file designed for contract, cost, schedule, and exception intelligence

SYNTHETIC DEMONSTRATION PACKET

Designed to demonstrate TSM Neural Core document intelligence, case creation, prioritization, explainability, decision support, delivery packaging, HITL governance, mission tracking, and executive rollup.

01 — Project & Contract Summary

Field	Synthetic Value
Project	Desert Ridge Medical Office Expansion
Project ID	CON-2026-041
Original Contract	\$4,800,000
GC	Desert Ridge General Contracting
Change Order Request	CO-017
Requested Amount	\$142,500

02 — Change Order Request

Reason: Revised mechanical routing following field coordination.

Requested amount: \$142,500

Schedule impact claimed: 12 calendar days

Requested approval date: 08/21/2026

03 — Subcontractor Quote

Line	Amount
Additional ductwork	\$58,400
Labor	\$31,900
Equipment / lift	\$14,500
Engineering	\$7,800
Subtotal	\$112,600
Contingency / markup	\$7,200
Quoted Total	\$119,800

The subcontractor's supporting quote totals \$119,800, which is \$22,700 below the GC's requested change order amount.

04 — Project Manager Email

"The revised routing is necessary to avoid interference with the existing structural layout. Please review CO-017 before the next pay application. The subcontractor has confirmed the attached quote."

DEMO TRIGGER: The email supports the necessity of the work but does not explain the \$22,700 variance.

05 — Contract / RFI Excerpts

Contract requirement: Changes affecting contract value require written authorization before additional work is performed, except where emergency provisions apply.

RFI-221: Mechanical routing revision was issued 08/15/2026.

Schedule: Current baseline shows substantial completion target of 11/30/2026.

DEMO TRIGGER: Documentation supports a scope change but approval status remains unresolved.

TSM Expected Output — Executive View

TSM Field	Expected Finding
Priority	HIGH
Requested Exposure	\$142,500
Supported Quote	\$119,800
Variance	\$22,700
Schedule Risk	12 days claimed
Governance Issue	Written authorization status unresolved
Recommended Action	Reconcile \$22,700 variance and confirm contractual authorization before approval.
Human Decision	Required

Wow-factor: TSM should correlate contract language, quote data, RFI context, schedule impact, and the change-order request instead of treating each document as an isolated record.